

**GOVERNMENT OF KERALA****Abstract**

Public Work Department- Improvement to Kulangarath Nambithankundu Valook Vilangade Road in between km 0/000 to 21/000 in Kozhikode District- ToC extension accorded- Orders issued.

---

**PUBLIC WORKS(PS) DEPARTMENT**

G.O.(Rt)No.1134/2024/PWD Dated,Thiruvananthapuram, 08-11-2024

---

Read 1 G.O.(Ms)No.21/2024/PWD dated 02/04/2024

2 Letter No.PDKRFB-KKD028(137 R)/1/2022-AE6 dated 10/10/2024  
of the Project Director,Project Management Unit, KRFB,  
Thiruvananthapuram

**ORDER**

As per letter read as 2nd paper above PD,PMU, KRFB has requested for extension of time of completion of the work " Improvements to Kulangarath Nambithankundu Valook Vilangade Road in between km 0/000 to 21/000 in Kozhikode District up to 07/03/2025 without imposing fine.

2. The agreement of the above work was executed with the contractor on 06/01/2022 and the site was handed over to the contractor on 08/03/2022 and the time of completion as per agreement was 18 months (ie 07/09/2023). However the contractor was unable to complete the work within the time of completion as per agreement and the time of completion has been extended upto 07/09/2024. The contractor again requested for the extension of TOC up to 07/03/2025. The Contractor has reported that they could not complete the work within the period of the contract due to 1) Delay in KSEB Utility shifting. 2) Court vide WP(C) No. 8089 of 2024 issued stay for Land Acquisition from 0/000 .Most of the land were secured on 05.05.2024 only (except a few) 3) Work site lies in the landslide prone area. Hence hindered during the monsoon season too.

3.The PD,PMU KRFB as per letter read as 2nd paper read above has reported that the reasons stated by the contractor are genuine, and has recommended for extending the time of completion up to 07/03/2025 without imposing fine, along with the request of the contractor, hindrance register, proforma to accompany recommendation for extension

of ToC, etc.

4. Government have examined the matter in detail and are pleased to extend the time of completion of the work "Improvements to Kulangarath Nambithankundu Valook Vilangade Road in between km 0/000 to 21/000 in Kozhikod District" from 08/09/2024 to 07/03/2025 (6 Months) without imposing fine as per the provisions of G.O read above, subject to the condition that the delay is not due to the fault on the part of the contractor and no additional financial liability to Government due to the extension.

(By order of the Governor)  
SUJITHA KUMARI S S  
DEPUTY SECRETARY

To:

The Chief Executive Officer, KRFB, Thiruvananthapuram  
The Chief Executive Officer, KIIFB, Thiruvananthapuram  
The Project Director, PMU, KRFB, Thiruvananthapuram  
The Team Leader(S.E) KRFB,PMU, North Circle, Kozhikode  
The Executive Engineer, KRFB-PMU, Kozhikode  
The Finance Department  
The Principal Accountant General(A&E/Audit), Kerala,  
Thiruvananthapuram  
The Information Officer, Web & New Media  
Stock File/Office Copy

Forwarded /By order

Section Officer