GOVERNMENT OF KERALA

Abstract

Public Works Department –'GENERAL- Ayiroor - Reghunathapuram Road - Improvements to Ayiroor -Reghunathapuram Road with BM & BC and allied work - ch 0/000 to 4/000 -General Civil Work'– Revised Administrative Sanction – Accorded - Orders issued.

PUBLIC WORKS (G) DEPARTMENT

G.O.(Rt)No.319/2026/PWD Dated,Thiruvananthapuram, 04-03-2026

Read 1 G.O.(Rt)No.925/2020/PWD dated 06.11.2020

2 Letter No.CEPWD/101/2022-C6(W)-RD dated 02.11.2025 of the Chief Engineer (Roads), Thiruvananthapuram.

ORDER

As per the Government Order read as 1st paper above,Administrative Sanction for the work 'GENERAL- Ayiroor - Reghunathapuram Road - Improvements to Ayiroor -Reghunathapuram Road with BM & BC and allied work - ch 0/000 to 4/000 -General Civil Work' was accorded for Rs. 200 lakhs and Technical Sanction was issued with 12% GST above for the same amount. The work was tendered and awarded to M/s Infracare Engineering Private Limited, and the agreement was executed. The site was handed over to the contractor on 05/03/2022, and the contractor commenced drain and shoulder protection works. Meanwhile, the Kerala Water Authority (KWA) requested permission through the ROW portal (ROW/1060577/67921) for JJM water pipe cutting along this road. The request was received on 06/02/2023, the demand notice issued on 05/05/2023, and payment made on 05/08/2023. However, KWA did not complete the pipe-laying work within the stipulated time. As a result, the contractor could not proceed with other works and could complete only about 13% of the total work since site handover. Subsequently, the contractor submitted a letter dated 13/12/2024 to the agreement authority, expressing his inability to continue and requested exemption from the work. The Hon'ble MLA of Varkala also recommended rearranging the work after terminating the

present contractor. Accordingly, the contract was terminated without risk and cost of the contractor. Balance schedule of the work has been prepared, with the total balance amount estimated as Rs. 1,63,52,057, including utility shifting with 18% GST. However, considering DSR 2021, 18% GST, utility shifting, and the amount already executed by the contractor of Rs.35,63,488/-, the revised estimate comes to Rs.2,74,80,000/-. Hence, an additional amount is required to complete the work in all respects. Hence, as per the letter read as 2nd paper above, the Chief Engineer has requested to accord Revised Administrative Sanction for the work for an amount of Rs. .2,74,80,000/-.

2. Government have examined the matter in detail and are pleased to accord Revised Administrative Sanction for the work 'GENERAL-Ayiroor - Reghunathapuram Road - Improvements to Ayiroor - Reghunathapuram Road with BM & BC and allied work - Ch 0/000 to 4/000 -General Civil Work' for an amount of Rs. 2,74,80,000/ - under the HoA 5054-04-337-99- MDR, subject to the following conditions.

1. TS authority shall be ensure that no duplication between the executed works in the terminated contract and the current proposal.
2. Numerical Accuracy, Provisions, Quantities and rates shall be verified and confirmed by the TS authority.
3. Chief Engineer may explore whether extra cost may be charged to KWA (as the excess cost is due to delay in KWA).

(By order of the Governor)
SUMESH KUMAR C
JOINT SECRETARY

To:
The Chief Engineer, Roads, Public Works Department, Thiruvananthapuram.
The Superintending Engineer (Roads), Public Works Department, South Circle, Thiruvananthapuram
The Executive Engineer (Roads), Public Works Department, Thiruvananthapuram
The Accountant General, (A&E/Audit), Kerala, Thiruvananthapuram.
The Finance Department (INPWC1/137/2025-FIN (E 3354145) dated 26.02.2026)
Stock File/Website.

Forwarded /By order

Signed by
Savitha o.d
Date: 04-03-2026 16:09:02

Section Officer