

**GOVERNMENT OF KERALA****Abstract**

Local Self Government Department - PMGSY I- Package No. KR 07-09 Parippu Thollayiram-Manchira road, Kottayam - Tender excess - Sanction accorded - Orders issued.

---

Local Self Government (DD)Department

G.O.(Ms)No.110/2025/LSGD Dated,Thiruvananthapuram, 30-06-2025

---

Read:- 1.G.O(Ms) No.61/2017/LSGD dated 18.03.2017  
2.G.O(Rt)No.1590/2023/LSGD dated 04.08.2023  
3. G.O.(Rt) No.2182/2024/LSGD dated 13.11.2024 .  
4.Letter No.KSRRDA/191/2023-B dated 13.02.2025 & 23.04.2025 from the Chief Engineer, KSRRDA

**ORDER**

Package No. KR 07-09 Parippu - Thollayiram - Manchira Road in Kottayam was sanctioned under PMGSY I Phase V of 2006-07 and the same was awarded to the contractor Sri. K.V. Paulose with the completion period of 12 months from 16.11.2012. During the execution, certain deviations were found necessary for the completion of the work and accordingly the revised proposal was approved for ₹12,18,99,045/- as per the Government order read as 1<sup>st</sup> paper above. But the contractor delayed the work and as the contractor failed to complete the work in time, termination was issued to the contractor with risk and cost on 16/09/2022. Later, Administrative Sanction was accorded for the rearrangement of the balance work as per the DSoR 2018 rates for ₹5,12,72,784/- as per Government order read as 2<sup>nd</sup> paper above.

2. After getting technical sanction, the work was tendered and the contractor Sri. Abdul Jaleel MM quoted 22% above the estimate rate. As the quoted rate was above estimate rate, Government gave direction to rework the estimate in the current rate and subsequently Revised Administrative Sanction was accorded amounting to ₹5,90,69,054/- as

per Government order read as 3<sup>rd</sup> paper above.

3. Accordingly, the tender process was initiated and no response was received in the first tender. A single bid of Sri. Abdul Jaleel M. M. was received, when moved for e-tendering for the above work. Then quotations were again invited but the result was the same. The Technical Scrutiny Committee scrutinized the technical bid and found that the bidder was technically qualified and DSR 2018 + 10% is lowest among the three criteria as per GO(P) No.54/2019/Fin dated 04.05.2019. Then negotiation was sought from the contractor, but the contractor was not willing to negotiate further. Therefore, the Chief Engineer, KSRRDA, as per letter read as 4<sup>th</sup> paper above, has requested to approve the tender excess of ₹1,18,13,810/-, which is 20% above the estimated cost of ₹5,90,69,054/-, for awarding the contract to Sri Abdul Jaleel at ₹7,08,82,864/- including the GST.

4. Government have examined the matter in detail and are pleased to approve the tender excess for a quoted PAC of ₹600.70 lakhs (having a project cost of ₹708.83 lakhs) for the balance work of PMGSY Phase V, 2006 - 07 Package No. KR07-09 Parippu-Thollayiram - Manchira Road in Kottayam district, for which Administrative Sanction was accorded for an estimate PAC of ₹500.59 lakhs (having a total project cost of ₹590.70 lakhs) as per the Government order read as 3<sup>rd</sup> paper above, with overall excess of ₹118.14 lakhs (20% tender Excess) subject to the following conditions:-

(i) Chief Engineer, KSRRDA shall ensure the correctness of the LMR calculation.

(ii) The work shall be completed in a time bound manner. No exclusion / abnormal reduction shall be made to critical items during execution.

(iii) Adequate Budget provision shall be ensured / allotted to meet the tender excess.

By order of the Governor)  
PUNEET KUMAR I A S  
ADDITIONAL CHIEF SECRETARY

To: The Chief Engineer, KSRRDA, Thiruvananthapuram  
The Principal Accountant General (Audit), Kerala, Thiruvananthapuram

The Accountant General (A&E), Kerala, Thiruvananthapuram  
General Administration (SC) Department (vide item No.  
dated )  
Finance (Development) Department (vide 2729606/DEV-3/43/2024-  
FIN dated 07.04.2025)  
Finance (Planning SC) Department  
Web & New Media, I&PRD  
The Director, Information Kerala Mission, Thiruvananthapuram  
Stock File

Forwarded /By order

Section Officer

Copy to: Private Secretary to Hon'ble Chief Minister  
Private Secretary to Hon'ble Minister for LSGD