



GOVERNMENT OF KERALA

Abstract

Health Department - NABARD RIDF Tranche XXV Project - Construction of Taluk Hospital, Koothuparambu, Kannur (Phase 2) - Second Revised Estimate (RE 2)- Approved- - Technical Sanction - Accorded - Orders issued.

HEALTH & FAMILY WELFARE (P) DEPARTMENT

G.O.(Rt)No.1735/2025/H&FWD Dated,Thiruvananthapuram, 23-06-2025

Read 1 G.O.(Rt)No.No.2994/2019/H&FWD dated 12.12.2019

2 G.O.(Rt)No.2908/2022/H&FWD dated 09.12.2022

3 G.O.(Rt)No.3011/2022/H&FWD dated 26.12.2022

4 G.O.(Rt)No.2065/2024/H&FWD dated 30-08-2024

5 G.O.(Rt)No.348/2025/H&FWD dated 07.02.2025

6 G.O.(Rt)No.785/2025/H&FWD dated 19.03.2025

7 Letter No.CEPWD/6824/2022-A4(W)-BL dated 30.05.2025
and 17.06.2025 from the Chief Engineer, PWD (Buildings)

8 Minutes of the meeting of Technical Sanction Committee for
Health & Family Welfare Department held on 17-06-2025

ORDER

As per the Government Order read as 1st paper above, Administrative Sanction was accorded for the work - Construction of Taluk Hospital, Koothuparambu (Phase 2) for an amount of

Rs.46,18,37,000/-, under NABARD RIDF Tranche XXV. Meanwhile part Technical Sanction was accorded for an amount of Rs.20,83,38,079/- for Civil Work, DG Foundation and Trench, PHE Works, Fabrication Works, Interior Works, Exterior Works and Furniture works vide Government Order read as 2nd paper above. Afterwards part Technical sanction-II was accorded for an amount of Rs.11,38,07,955/- for Electrical, Fire protection, HVAC, Lift and ELV works vide Government Order read as 3rd paper above. Furthermore, as per Government Order read as 4th paper above, Technical Sanction was accorded to the estimates of Electro-mechanical part of STP works for an amount of Rs.27,89,413/- and setting up of Medical Gas Pipeline System for an amount of Rs.1,05,09,467/-. Later, as per Government Order read as 6th paper above, Technical Sanction was accorded for the first Revised Estimate (RE 1) for an amount of Rs.46,18,19,209/-.

2. Earlier the site for the work - Construction of Taluk Hospital, Koothuparambu Phase 2 was handed over on 08/12/2022 with TOC period of 18 Months, which was later extended upto 07/03/2025.

3. The abstract of the Revised Estimate 2 for the work - Construction of Taluk Hospital, Koothuparambu (Phase 2) furnished by the SPV M/s ULCCS is as follows:

SI No	Particulars / Work	Amount (In Rs.)
1	Civil Part	21,94,93,541.11
2	MEP Part	12,32,95,568.79
3	MGPS & STP Part	1,27,50,325.67
4	Centage & GST Part	8,39,21,591.00
	LS amount to be paid KSEB and Fire	

5	Department	50,00,000.00
	Total	44,44,61,027

The second Revised Estimate (RE II) is prepared for an amount of Rs.44,44,61,027/- which is within the actual Administrative Sanction amount.

4. Government have examined the matter in detail. Accordingly in pursuance to the decision of the Technical Sanction Committee meeting held on 17.06.2025, Technical Sanction is hereby accorded for an amount of Rs.44,44,61,027/- (Rupees Forty Four Crore Forty Four Lakh Sixty One Thousand and Twenty Seven Only) for the work - Construction of Taluk Hospital, Koothuparambu (Phase 2) based on the Revised Estimate (RE 2). The Second Revised Estimate (RE 2) is also approved.

(By order of the Governor)

SUBHASH R

ADDITIONAL SECRETARY

To:

The Director of Health Services, Thiruvananthapuram

The Chief Engineer, National Health Mission, Thiruvananthapuram

The Chief Engineer, PWD (Buildings), Trivandrum

The Chief Engineer, Mechanical (Irrigation), Thiruvananthapuram

The Executive Engineer, Electronics, PWD, Thrissur

Sri. K.Sreekantan Nair, Head of Technical Committee for KIIFB Works

Sri.Ramachandran.A, Senior Town Planner (Retired) & Member,
Technical Committee for KIIFB Works

Sri. Mohan Kumar. M, Retired Supdt. Engineer, Irrigation Department
& Member, Technical Committee for KIIFB Works

The Electrical Member, Technical Committee for KIIFB works

The Accountant General (Audit / A&E) Kerala, Thiruvananthapuram

The Finance (Nodal Centre A) Department

The I&PR (Web & New Media) Department

Stock File / Office (P3/56/2022-HEALTH)

Forwarded /By order

Section Officer

Copy to: PA to ACS (H&FWD)

CA to AS (H&FWD)